

PROJECT PROGRESS REPORT

January 2025 Update



SIDING WORK AT THE NORTH ENTERANCE

LOCAL PARTNER SPOTLIGHT

Nickles Electric has been a leader in Southern Wisconsin's electrical industry for over 100 years. Founded during the early days of electrical innovation, they've shaped the region with projects like the UW Fieldhouse, Kohl Center, and Monona Terrace. Their reputation for quality workmanship and expertise spans from small remodels to large-scale facilities.

We appreciate their partnership and commitment to quality on the Deerfield Middle-High School project.

WHAT'S NEW?

Unit D/F Addition - New Classrooms (2nd Floor)

- » Taping and mudding of the drywall is complete.
- » Painting has been completed in all rooms.
- » The ceiling grid has been installed in all rooms and ceiling tiles will be going in before the end of the month.
- » Air Handlers are being moved into the mechanical room and assembled.
- The fume hood is being delivered and installed this week
- » The large chiller arrived in early January and was hoisted onto the roof and hooked up.
- » The small bathroom has been tiled, and the two large bathrooms are 50% complete.

Unit D/F Addition - New Classrooms (1st Floor)

- » Drywall is complete with taping and mudding around 75% complete.
- » The elevator has been delivered, and installation will begin this week.
- » Painting has begun in the classrooms.
- » Window installation is 100% complete.
- The remaining exterior fiber cement siding has been installed.
- The Data and Storage Rooms sealed concrete flooring has been placed.

WHAT'S NEXT?

- » All Biology and Chemistry classroom casework and epoxy countertops will be delivered and installed in February.
- » Bathroom stall partitions and bathroom accessories will be delivered at the end of the month.
- » LVT and Kinetex tile flooring install will begin in the second floor classrooms this month.





WIRING OUTLETS IN SECOND FLOOR CLASSROOM



CRANE SETTING CHILLED



INSTALLING BATHROOM TILE



MECHANICAL PENTHOUSE

