



## DEERFIELD COMMUNITY SCHOOL DISTRICT PROJECT PROGRESS REPORT

March 2025 Update



REMOVAL OF DEMO'D CONCRETE

## LOCAL PARTNER SPOTLIGHT

As part of the Deerfield Middle-High School renovation, Maly Roofing is installing a durable membrane roof system. This system includes a minimum of 5 inches of insulation for thermal performance, a protective coverboard to guard against foot traffic and the elements, and a waterproof, UV-resistant EPDM membrane to ensure long-term resilience. With over 35 years of experience in the Madison area, Maly Roofing brings proven expertise in delivering high-quality roofing solutions, helping to enhance the longevity and performance of the school's updated facilities.

## WHAT'S NEW?

### Unit D/F Addition - New Classrooms (2nd Floor)

- » Installation of the ceiling tiles has begun and will be completed in early April.
- » Temporary lighting has been removed, and the finish light fixtures have been installed.
- » Carpet and LVT flooring work is nearing completion.
- » The cabinetry and countertop installation are complete.

### Unit D/F Addition - New Classrooms (1st Floor)

- » Student lockers have been delivered and installed.
- » Installation of the ceiling tiles has begun and will be completed in early April.
- » Music casework in the band room has been delivered and installed.
- » The Unit F entrance floor has been prepped for installation of Terrazzo.
- » Room signage has been installed.
- » Exterior window and door signage install has begun and will be completed in early April.

## WHAT'S NEXT?

- » Toilet partitions for the 1st and 2nd floor have shipped and installation will begin next week.
- » Choir Mirrors and curtains will be installed in April.
- » Terrazzo flooring installation will be completed by mid-April.
- » Window blinds installation will begin in mid-April.





BIOLOGY LAB CASEWORK



EXTIRIOR EIFS DEMO



FINISHED FLEX-ROOM



CLASSROOM WITH CASEWORK AND FLOORING