

PROJECT PROGRESS REPORT

December 2024 Update



AIR HANDLERS BEING INSTALLED

LOCAL PARTNER SPOTLIGHT

Vogel Bros. Building Co. is a fifthgeneration, family owned construction services company located in Madison, WI. Founded in 1875, the company has built its reputation on craftsmanship, integrity, and strong relationships, completing largescale, complex projects while embracing innovation and new technologies.

For over 20 years, Vogel Bros. has partnered with the Deerfield School District, currently serving as the construction manager for the phased renovation of Deerfield Middle-High School.

WHAT'S NEW?

Unit D/F Addition - New Classrooms (2nd Floor)

- » Drywall installation is complete.
- » Taping and mudding are 90% complete.
- » Painting has begun in multiple classrooms and the corridor.
- » Windows installation has been completed.
- » Air Handlers are being moved into the mechanical room and assembly has started.

Unit D/F Addition - New Classrooms (1st Floor)

- » Drywall is 90% complete.
- » Taping and mudding have begun.
- » Band and choir walls have been painted.
- Window installation has begun and should be finished by early January.
- » MEP roughing in continues and should be completed in the next couple of weeks.

Unit B - Small Gym and Locker Rooms

- » Stair treads were installed in the east stairwell to the mezzanine.
- » The final FRP door was installed on the west end of the small gym.
- » The exterior fiber cement siding is 95% complete.

WHAT'S NEXT?

- » The large fume hood for the chemistry room is scheduled to arrive and be installed in January.
- » The chiller is set to be delivered and installed the first week of January.
- » A bathroom mockup for tile install begins the first week of January.





GLASS INSTALLED ON SECOND FLOOR



INTERIOR INSULATION BEING INSTALLED



SECOND FLOOR CLASSROOM



PAINTING THE SECOND FLOOR

