



## DEERFIELD COMMUNITY SCHOOL DISTRICT PROJECT PROGRESS REPORT

August 2024 Update



SPRAY FOAM BEING APPLIED TO CMU

## LOCAL PARTNER SPOTLIGHT

For the Deerfield Middle-High School project, we're highlighting Central Ceiling Systems (CCSI), a local partner supplying and installing acoustic wall panels, ceiling tiles, and Tectum for the gym walls. Based in Deerfield's Industrial Park, CCSI has been providing acoustical ceiling solutions since 1975. CCSI is currently led by partners Richard Gulseth, Steven Gotzion and the late Dean Gotzion.

## WHAT'S NEW?

### Unit C Addition - Maintenance & Autos

- » Fireproofing was applied to the roof joists and wind bracing.
- » The exterior brick has been placed and spray foam applied. Windows have also been installed and FRP man doors will be arriving in September.
- » MEPF rough ins were completed in August.

### Unit C Remodel - Tech Ed.

- » The Tech Ed. Classrooms had the windows, LVT, ceilings, casework, markerboards, doors and TVs installed.
- » Woods and Metals shop equipment was reinstalled for the first day of school.
- » A 14' coiling door was installed that connects Woods/ Metals to the Autos addition.

### Unit F Addition - New Classrooms

- » Metal roof panels are being set and will be ready for EPDM to be installed next month.
- » Steel erection is nearly complete, and second floor deck has been installed and ready for concrete.
- » Rebar was placed on the second floor in preparation of the concrete pour in September.

### Unit B - Small Gym and Locker Rooms

- » All taping and mudding of the drywall has been completed.
- » All walls, tectum, conduit, and HVAC piping has been painted with the school colors.
- » Ceramic tiles in the changing rooms have begun install and will be finished in early September.

## WHAT'S NEXT?

- » Sectional and coiling doors for Unit C Maintenance and Autos will be delivered and installed at the end of September.
- » Unit F addition concrete floors will be poured the first week of September.
- » Locker room lockers and benches will be delivered and installed at the end of September.
- » The basketball hoop, bleachers, and new gym finished wood floor will be delivered at the end of September and should be finished early October.





INSTALLING FURNITURE AND CASEWORK



FIREPROOFING APPLIED TO JOISTS



INSTALLING SHOWER STALL CMU



UNIT F STEEL ERECTION